Strawberry Hollow Wastewater Improvement District (SHWID)

SEWER APPROVAL FORM

TO BE APPROVED AT <u>TWO</u> SEPARATE TIMES

ONE FORM = TWO APPROVALS

FIRST TIME = PLANS ONLY

SECOND TIME = CONSTRUCTION INSPECTION

Gila County must have approval from Strawberry Hollow Wastewater Improvement District (SHWID) before granting a Certificate of Occupancy.

- 1. Plans for the sewer connection must include the clean out at the home to the sewer main.
- 2. The sewer connection plans must include locations and vertical elevations.
- 3. Plans as well as Construction inspection is to be authorized by Strawberry Hollow Wastewater Improvement District. This inspection should occur during the construction of the connection between the home and the sewer main, or may have to be dug up for inspection. A checklist of inspection criteria is available upon request.
- 4. The date the water service begins to the lot will be the commencement date for billing for both water and sewer services.

All lots in phase 2 (lots 42-72) require a pre-processing septic tank. They are labeled on the plat map as either septic tank effluent pump (STEP), or septic tank effluent gravity (STEG). If the elevation of the proposed connection will not allow a gravity flow connection, then the use of an Orenco (or equivalent) effluent pump system will be required.

The public report for phase 1 states that grinder pumps are required on Lots: 1, 2, 18, 39, 40, 41. However, grinder pumps are known to have problems with overflowing due to power outages, and problems with odors at the inlet to the gravity sewer system, (which are evident around the manholes). Since a pretreatment tank with an effluent pump should not create either of the above problems, an Orenco Effluent system, (or equivalent) in place of a grinder pump, is recommended.

This area for Owner and Builder		
Lot: Owner Name:	Signature:	Date:
Submitted by Name:	Signature:	Date:
This area for SHWID only A CURRENT COPY OF THIS FORM TO BE MAINTAINED BY SHWID		
Plans approved by Name:	Signature:	Date:
Construction approved by Name:	Signature:	Date